

PRIME MINISTER'S GLOBAL SDGs ACHIEVEMENT PROGRAMME (PHASE-I)
(Scheme-Wise Detail)
Progress upto 30.06.2017

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
	NA-62							
1	Construction of PCC Path Street / Drain Village Khai Kotli (from H/O Zia Qasmi & Abdul Majeed via shop to H/O Mazhar Bashir & H/O Iqbal), UC Badlot, Tehsil Dina (PCC 13472 cft, Drain 6928 rft)	LG&CD	5.000	5.000	-	0%	35%	Work in progress.
2	Construction of PCC Street / Drain village Matial (from Molvi Abdul Raouf to GPS) (PCC 7501 cft, Drain 2110 rft) (Rs.3.000 M) Construction of PCC Path from Jhangir to Pasrali, (PCC 7530 cft) (Rs.2.500 M) Construction of PCC Path from Khothra to Mota Jahangir (PCC 8090 cft) (Rs.2.500 M) Construction of PCC Street / Drain & Provision of Sewerage system in Village Jahangir (from Pond to main road), UC Bokan, Tehsil Jhelum (Sewerage system 1235 rft, PCC 2332) (Rs.2.000 M)	LG&CD	10.000	10.000	-	0%	30%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
3	Construction of Laying Sewer Line at village Chak Jamal (from main road to village), (Sewer Line 3000 rft) (Rs.4.500 M) Construction of PCC Street main path Janazagah (10800 Cft) in village Sukha, (PCC 10800 cft) (Rs.3.000 M) Construction of PCC Street / Drains village Mona Pind (from Main Link road to Main Street), UC Chak Jamal, Tehsil Dina. (PCC 6758 cft, Drain 3430 rft) (Rs.2.500 M)	LG&CD	10.000	10.000	3.254	33%	40%	Work in progress.
4	Construction of main PCC Path / Street / Drains in village Jakkar (PCC 10360 cft) (Rs.2.500 M)	LG&CD	2.500	2.500	-	0%	10%	Work in progress.
5	Construction of PCC Street (near Dhoke Nagial) / Sewerage village Aima Bari (from H/O Bashir Shah to H/O Iftikhar), (PCC 6891 cft) (Rs.2.500 M) Construction of PCC Street / Sewerage in village Chak Darya (from Kalowal road to village), (PCC 4323 cft) (Rs.2.500 M) Construction of PCC Street / Sewerage village Dhanyala (from main road to Zameer Karyana Store), UC Dhanyala, Tehsil Dina (PCC 5308 cft) (Rs.2.500 M)	LG&CD	7.500	7.500	-	0%	20%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
6	Construction of PCC Street / Drain Village Said Hussain (from Main Road to Shop Said Baigum & from H/O Adalat Nasir to H/O Liaqat), (PCC 7504 cft, Drain 1432 rft) (Rs.2.500 M) Construction of PCC Street / Drain in village Adda Baghan (from main road to H/O Master Rehmat), Rajjo Pindi (from Main road to Javed Karyana Store) & Chah Ganja (from Lind road Gagar to H/O Tahir & Dera Zulfiqar to Main Road), UC Gharh Mehal, Tehsil Dina. (PCC 7212 cft, Drain 770 rft) (Rs.2.500 M)	LG&CD	5.000	5.000	-	0%	30%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
7	Construction of Main PCC Path / Drain in village Chak Esa (PCC 7047 cft, Drain 2881 rft) (Rs.2.500 M) Construction of PCC Street (8132 Cft) / Drain at Bhattia (from H/O Dr. Nawaz to Main Path) (PCC 8132 cft, Drain 3110 rft) (Rs.2.500 M) Construction of PCC Street / Drain village Dhoke Munawer (main street) (PCC 6329 cft, Drain 1484 rft) (Rs.2.500 M) Construction of PCC Street / Drain village Langer Pur (from H/O Haji Sardar to Graveyard), Dhoke Daswandi near Derbar & Graveyard (from H/O Saleem to GPS) (PCC 7609 cft, Drain 2600 rft) (Rs.2.500 M) Construction of PCC Street (8010 Cft)/ Drain village Thathi (H/O Rasheed Ahmad to Darbar to Masjid), UC Gharmala, Tehsil Jhelum (PCC 8010 cft, Drain 314 rft) (Rs.2.500 M)	LG&CD	12.500	12.500	-	0%	33%	Work in progress.
8	Construction of PCC Street / Drain village Gurha Ahmad (from H/O Umar Matloob to Hafiz Khadim Hussain) (Ward No.6), UC Janjeel, Tehsil Dina. (PCC 5508 cft, Drain 2770 rft)	LG&CD	3.000	3.000	-	0%	10%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
9	Construction of PCC Street / Drain / Sewerage System village Fazal Abad (from H/O Azhar & Aslam to Graveyard) & village Bala (from Janazagah to H/O Rashid & Khalid to Graveyard) (PCC 5626 cft, Drain 1115 rft) (Rs.2.500 M) Construction of PCC Street / Drain, Mohallah Khalata (PCC 5390 cft, Drain 2608 rft) (Rs.2.500 M) Construction of PCC Streets (near Noor CNG Station & on Ehsan Road) Ward No.26, Kala Gujran, Tehsil Jhelum (PCC 8947 cft) (Rs.2.500 M)	LG&CD	7.500	7.500	3.100	41%	55%	Work in progress.
10	Construction of PCC Street / Drain Chak Baraham (Main Street GGHS) (PCC 7264 cft, Drain 854 rft) (Rs.2.500 M) Construction of PCC Street / Drain at village Kantrili (from main street H/O Saleem to H/O Zaman (Late))Ward No 4 (PCC 7909 cft, Drain 1735 rft) (Rs.2.500 M)	LG&CD	5.000	5.000	-	0%	15%	Work in progress.
11	Construction of Small Bridge village Gorsian (Lehri Gadari Road), UC Lehri, Tehsil Sohawa.	LG&CD	5.500	5.500	4.398	80%	90%	Work in progress.
12	Construction of PCC Street / Sewerage Nullah at Channi (from H/O Adalt, Sajjad, Hashmat & Masjid to Road), UC Madu Kalas, Tehsil Dina. (PCC 2919 cft)	LG&CD	2.500	2.500	1.975	79%	88%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
13	Construction of PCC Streets / Drain in Village Chitten (from H/O Tasawer & Liaqat Ali via Masjid & H/O Allah Ditta to H/O Khair Mehdi), UC Monan, Tehsil Dina (PCC 6633 cft, Drain 1917 rft) (Rs.2.500 M) Construction of Culvert (from Gharmala to Kantrila Road) and PCC Approach Path at Village Kuntrila (PCC 719 cft) (Rs.2.500 M) Construction of Retaining Wall / Cleaning & Digging of Pond village Chittan (Ward No.6), UC Monan, Tehsil Dina (Rs.2.500 M)	LG&CD	7.500	7.500	3.289	44%	85%	Work in progress.
14	Construction of PCC Streets / Drain Village Lota (from Majid to H/O Sultan Mehmood & Haroon) & village Chapper (H/O Qadeer, Ijaz to Janazagah) (PCC 6152 cft, Drain 905 rft) (Rs.2.500 M) Construction of PCC Streets / Drains / Water Tank (for disposal of waste water) in Jinnah Colony, Qaisarabad (Ward No.5) (PCC 4519 cft, Drain 2109 rft) (Rs.2.500 M)	LG&CD	5.000	5.000	-	0%	30%	Work in progress.
15	Construction of PCC Street / Drain and retaining wall (5 ft high) at village Ara Jastrata (from H/O Nasir Hussain to H/O Khurram), UC Mughal Abad, Tehsil Dina. (PCC 6479 cft, Drain 575 rft)	LG&CD	2.500	2.500	-	0%	12%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
16	Construction of PCC Street / Drain Village Khai Kulia (School wali), UC Sanghoi, Tehsil Dina. (PCC 3960 cft, Drain 3143 rft)	LG&CD	2.500	2.500	-	0%	13%	Work in progress.
17	Construction of PCC Street / Drain Mohallah Jada Makhdoom Abad, Ward No.21, Jhelum City, Tehsil Jhelum (PCC 4666 cft, Drain 2400 rft)	LG&CD	2.500	2.500	-	0%	5%	Work in progress.
18	Construction of PCC Street (main Road to Dispensary) / Nullah Kashmir Colony Rathian (from main road H/O Qayum & Raja Habib to GT Road) (Ward No.22), Tehsil Dina (PCC 3883 cft)	LG&CD	2.500	2.500	1.078	43%	65%	Work in progress.
19	Construction of PCC Street / Drain Mohallah Ghaziabad Ward No.23 (Chohan Street), Tehsil Jhelum (PCC 2766 cft, Drain 680 rft) (MC Jhelum)	LG&CD	1.500	1.500	-	0%	15%	Work in progress.
Total (NA-62)			100.000	100.000	17.094	17%	19%	
PP-24								
1	Construction of PCC Street / Drain Dhoke Raja Raham Ali, Thapla Sultan (Ward No.6), UC Adrana. Tehsil Sohawa. (PCC 6421 cft, Drain 1928 rft)	LG&CD	2.400	2.400	1.079	45%	55%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
2	Construction of PCC Street / drain (from Tatrot road to village Baragowa) Ward No.3, UC Baragowa Tehsil Sohawa. (PCC 6751 cft, Drain 1584 rft)	LG&CD	2.400	2.400	2.346	98%	98%	Work in progress.
3	Construction of PCC Streets in village Thatti (main Dial road) (PCC 9820 cft) (Rs.2.500 M) Construction of PCC Street from village Padhri to Dhoke Miani, UC Kohali, Tehsil Sohawa (PCC 9820 cft) (Rs.2.500 M)	LG&CD	5.000	5.000	2.177	44%	58%	Work in progress.
4	Construction of PCC Road / Drain in village Baral, Mangla and village new Sultanpur (PCC 10024 cft, Drain 400 rft) (Rs.2.740 M) Construction of PCC Path / Drain from Police station Mangla to H/O Matloob village Afghanabad (PCC 8000 cft, Drain 700 rft) (Rs.2.400 M) Construction of PCC Street in village Nakodar (main Street), UC Ladhar, Teshil Sohawa. (PCC 2210 cft) (Rs.0.700 M)	LG&CD	5.840	5.840	1.882	32%	44%	Work in progress.
5	Construction of boundary wall (260 rft) of Janazagah at village Banth (Ward No.4), UC Lehri, Tehsil Sohawa.	LG&CD	0.500	0.500	-	0%	30%	Work in progress.
6	Rehabilitation of main link Road Kurla, UC Madu Kalas, Tehsil Dina. (TST 67 Lbs, Length:1.23 Km)	LG&CD	2.500	2.500	-	0%	15%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
7	Construction of PCC Road from Shahab ud Din Ghouri Road to Chapper Mohra Laal, UC Pail Banney Khan, Tehsil Sohawa.	LG&CD	2.400	2.400	-	0%	15%	Work in progress.
8	Construction of PCC Street in village Pail Mirza (main street), UC Pail Banney Khan, Tehsil Sohawa. (PCC 2448 cft)	LG&CD	1.000	1.000	0.685	69%	75%	Work in progress.
9	Construction of Main Street / Drain Village Tibbi Syedan (from Chakwal Road to Main Street) Ward No.3 (PCC 7465 cft, Drain 1455 rft) (Rs.2.500 M) Construction of PCC Path in mouza Gadral (from link Miani Syedan road Gadral), UC Phulary Syedan, Tehsil Sohawa. (PCC 10745 cft) (Rs.3.068 M)	LG&CD	5.568	5.568	-	0%	25%	Work in progress.
10	Construction of Streets / Drain Village shah Safeer (from H/O Iltaf Shah to GPS), Jandot (from H/O Saleem Shah to Taj Contractor), Ladwala (from Masjid to Main Road), Chak Trida (from H/O Riaz to H/O Pervaiz) (Ward No.4), (PCC 6500 cft, Drain 1497 rft) (Rs.2.300 M) Construction of PCC Path Dhoke Dedar Bakhsh to Pind Matey Khan (Length 0.33 KM), UC Pind Matey Khan, Tehsil Sohawa. (PCC 5500 cft) (Rs.1.462 M)	LG&CD	3.762	3.762	-	0%	35%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
11	Construction of PCC Streets / drain village Pind Mattay Khan, Dhoke Chaudrian, Dhoke Rajangan & village Kheirabad, UC Pind Matey Khan, Tehsil Sohawa. (PCC 5803 cft, Drain 862 rft) (Rs.3.000 M)	LG&CD	3.000	3.000	-	0%	10%	Work in progress.
12	Construction of Culvert Mouza Bit Must MC Sohawa, Tehsil Sohawa, District Jhelum (On road leading to Sohawa City)	LG&CD	1.020	1.020	-	0%	30%	Work in progress.
13	Rehabilitation / Construction of Road Dhoke Deedwal to Chinglot, Tehsil Sohawa. (TST 67 Lbs, 4920 rft) (Rs.3.077 M)	LG&CD	3.077	3.077	-	0%	15%	Work in progress.
14	Construction of PCC Road from Miani Syedan to Dhalhar via Tevela, Tehsil Sohawa (Length:1.25 Km) (Rs.6.766 M)	LG&CD	6.766	6.766	2.557	38%	100%	Scheme completed.
15	Construction of PCC Road from Diwal to Chajji, Tehsil Sohawa (Length:0.67 KM) (Rs.4.767 M)	LG&CD	4.767	4.767	4.665	98%	100%	Scheme completed.
	Total (PP-24)		50.000	50.000	15.391	31%	33%	
	PP-25							

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
1	Construction of PCC Streets / Drains in Village Rohtas (from GGHS to Masjid) (Drain 860 rft, PCC 2719 cft) (Rs.1.000 M) Construction of PCC Streets / Drains in Village Watalian (from H/O Raja Afzal to Masjid Mia Allah Rakha), UC Badlot, Tehsil Dina (Drain 840 rft, PCC 2775 cft) (Rs.1.000 M)	PHED	2.000	2.000	-	0%	30%	Work in progress.
2	Construction of main PCC Path in Village Muftian Ismail (from main road to village) (Drain 100 rft, PCC 7975 cft) (Rs.2.000 M) Construction of PCC Streets / Drains in Village Pasrali (from Graveyard to H/O Mian Khan), UC Boken, Tehsil Jhelum (Drain 500 rft, PCC 2746 cft) (Rs.1.000 M)	PHED	3.000	3.000	2.992	100%	100%	Scheme completed.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
3	Construction of PCC Streets / Drains in Village Chak Jamal (from main road to graveyard) (Drain 630 rft, PCC 10509 cft) (Rs.3.000 M) Construction of PCC Main Path in Village Porela (from Chokora Road to Graveyard) (PCC 8175 cft) (Rs.2.000 M) Construction of PCC Streets / Drains in Village Sheikh Qureshian (from Hashmi House to existing PCC Road), UC Chak Jamal, Tehsil Jhelum (Drain 1427 rft, PCC 4082 cft) (Rs.1.500 M) Construction of PCC Streets / Drains in Village Bhatial (from H/O Muhammad Aslam to Main Road), UC Chak Jamal, Tehsil Jhelum (Drain 2501 rft, PCC 4403 cft) (Rs.2.000 M)	PHED	8.500	8.500	7.640	90%	95%	Work in progress.
4	Construction of PCC Streets / Drains in Village Kala Dev (from H/O Baba Sherbaz to Sultania Karyana Store) (Drain 50 rft, PCC 1694 cft) (Rs.0.500 M) Construction of PCC Streets / Drains in Village Chak Khasa (from H/O Ch. Javed Mushtaq to Javed Karyana Store), UC Chak Khasa, Tehsil Jhelum (Drain 390 rft, PCC 2637 cft) (Rs.2.000 M)	PHED	2.500	2.500	0.428	17%	35%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
5	Construction of PCC Streets / Drains & RCC Sewer in village Dhanyala (from H/O Fazal Ellahi to H/O Khadim Hussain, from Army Gate to Mohallah Shaikhan) (Drain 115 rft, PCC 8086 cft, RCC Sewer 12" dia 880 rft) (Rs.3.000 M) Construction of RCC Sewer in Chak Darya (from Main Masjid to Kassi) (RCC Sewer 12" dia 920 rft, 18" dia 1140 rft) (Rs.2.500 M) Construction of PCC Streets in Village Ranjha (near H/O Fazal), UC Dhanyala, Tehsil Dina (PCC 2430 cft, Nullah 300 Rft) (Rs.1.000 M)	PHED	6.500	6.500	3.846	59%	70%	Work in progress.
6	Construction of PCC Streets / Drains in Village Behram Pur (from H/O Ch. Khalil to H/O Warasat Hussain) (Drain 570 rft, PCC 1296 cft) (Rs.0.500 M) Construction of PCC Streets / Drains in Village Neerkhian (from H/O Shafaat Rasool to H/O Ch. Hameed) (Drain 570 rft, PCC 1296 cft) (Rs.1.000 M) Construction of Main PCC Path in Village Tamma Ajaib (from Masjid to village), UC Garh Mehal, Tehsil Dina (PCC 3285 cft) (Rs.0.900 M)	PHED	2.400	2.400	1.770	74%	80%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
7	Construction of PCC Streets / Drains and Storm water channel in Village Gurrah Ahmad (near GGPS and storm water channel from main street to Nullah Ghan) (Drain 380 rft, PCC 4556 cft, Strom water channel size 2' x 3', 572 rft) (Rs.2.000 M) Construction of PCC Streets / Drains in Village Nathwala (from H/O Raja Hameed to main road), UC Janjeel, Tehsil Dina (Drain 850 rft, PCC 3025 cft)	PHED	3.000	3.000	2.868	96%	100%	Scheme completed.
8	Construction of PCC Streets / Drains & RCC Sewer in Village Chak Baraham (from Darbar to Village), UC Kala Gujran, Tehsil Jhelum (Drain 100 rft, PCC 1584 cft, RCC Sewer 18" dia 1800 rft)	PHED	2.500	2.500	2.233	89%	95%	Work in progress.
9	Construction of PCC Streets in Village Gaggar Kalan (from main street to H/O Ch. Shafaat Hussain & near Graveyard), UC Khukha, Tehsil Dina (PCC 3656 cft)	PHED	1.000	1.000	0.973	97%	100%	Scheme completed.
10	Construction of PCC Streets / Drains in Village Chak Akka, Bura Jangle (from H/O Muhammad Ashraf to Masjid), UC Madhu Kalas, Tehsil Dina (Drain 1700 rft, PCC 3750 cft)	PHED	2.000	2.000	0.402	20%	35%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
11	Construction of PCC Streets / Drains in Village Chak Budho (from Gondal House to H/O Muhammad Asghar), UC Monan, Tehsil Jhelum (Drain 1860 rft, PCC 1623 cft)	PHED	1.000	1.000	0.681	68%	75%	Work in progress.
12	Construction of PCC Streets in Village Pind Rajwal (from H/O Master Zaman to H/O Tariq Mehmood) (PCC 2267 cft) (Rs.0.600 M) Construction of PCC Streets in Village Joian (from Dera Asif to H/O Sheraz), UC Mughalabad, Tehsil Dina (PCC 4526 cft, RCC Slab 946 Cft) (Rs.2.000 M)	PHED	2.600	2.600	0.591	23%	30%	Work in progress.
13	Construction of Storm Water Channel in Village Khai Kulia (near H/O Habib ullah to Nullah Ghan) (Nullah 3305 rft) (Rs.4.000 M) Construction of PCC Streets / Drains in Village Khai Kotli (near Graveyard), UC Sanghoi Tehsil Jhelum (Drain 1421 rft, PCC 2100 cft) (Rs.1.000 M)	PHED	5.000	5.000	3.963	79%	85%	Work in progress.
14	Construction of PCC Streets / Drains in Pind Jata (from H/O Haji Shah Muhammad to Masjid), UC Sohan, Tehsil Dina. (Drain 3050 rft, PCC 4575 cft)	PHED	2.000	2.000	-	0%	10%	Work in progress.
15	Construction of Playground in Kala Gujran Ward No.12 (near GBHS), Tehsil Jhelum. (earth filling 584300 cft)	PHED	4.000	4.000	2.988	75%	80%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
16	Construction of PCC Streets in Nawab Colony from New Shine CNG Station GT Road to Colony, Ward No.13, Tehsil Jhelum (PCC 3800 cft)	PHED	1.000	1.000	-	0%	10%	Work in progress.
17	Construction of PCC Streets in Mohallah Islam Pura (Ward No.17) (near H/O of Zahoor Kayani), Tehsil Jhelum (PCC 2108 cft)	PHED	1.000	1.000	0.969	97%	100%	Scheme completed.
	Total (PP-25)		50.000	50.000	32.344	65%	67%	
	PP-26							
1	Construction of PCC streets in Village Dhoke Kanyal (from link Watalian road to Madrissa tun Nisa), UC Badlot, Tehsil Jhelum (PCC 9444 cft)	PHED	2.500	2.500	2.433	97%	100%	Scheme completed.
2	Construction of PCC Streets / Drain in Village Khurd, UC Chottala, (from Main road towards Mirza Mukhtar srteet / Mumyan link road) Tehsil Jhelum (PCC 6902 cft, Drain 1035 rft)	PHED	2.500	2.500	2.451	98%	100%	Scheme completed.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
3	Construction of PCC Streets / Drain in Village Darapur (Javed Sab wali Gali) (PCC 5808 cft, Drain 2072 rft) (Rs.2.500 M) Construction of PCC Streets / Drain /RCC Sewer in Village Kotli Syedan (from Imam bargah to Afza Haider) (PCC 6048 cft, Drain 675 rft, RCC Sewer 12" dia 550 Rft) (Rs.2.500 M) Construction of PCC Streets / Drain in Village Maryala, Bhai Luddan, (from P.D Khan road towards Main street) (PCC 5298 cft, Drain 2043 rft) (Rs.2.500 M) Construction of Culvert & Approach Path to village Phadiala, Old Darapur Kass, (UC Darapur), Tehsil Jhelum (Const: of culvert 1 No, Const: of retaining wall 1 Job) (Rs.1.700 M)	PHED	9.200	9.200	7.462	81%	86%	Work in progress.
4	Construction of PCC Streets/ Drain & Nullah in village Gharmala (From Jamia Masjid to Old well) (PCC 4215 cft, Drain 1285 rft, Nullah 1090 rft) (Rs.2.500 M) Construction of PCC streets / retaining wall & nullah in village Gharmala, UC Monan, (From Main road to Graveyard) Tehsil Jhelum (PCC 5250 cft, retaining wall 420 rft, Nullah 2700 Rft) (Rs.5.000 M)	PHED	7.500	7.500	2.867	38%	40%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
5	Construction of PCC Street / in Kala Gujran, Ward No 27, 28 (Near Gujran wali Masjid to house of Arshad), Tehsil Jhelum (PCC 9887 cft)	PHED	2.500	2.500	1.841	74%	90%	Work in progress.
6	Construction of PCC Streets in Mohallah Changer West Colony (from Waheed Bhatti to Jamia Masjid Farooqia), UC Kotla Faqir, Tehsil Jhelum (PCC 7087 cft, Drain 930 rft)	PHED	2.500	2.500	2.076	83%	90%	Work in progress.
7	Construction of PCC Streets / Drain in Village Khalaspur, UC Naka Khurd, (Near BHU) Tehsil Jhelum (PCC 5916 cft, Drain 3048 rft)	PHED	2.500	2.500	2.432	97%	100%	Scheme completed.
8	Construction of PCC Street / Drain in Village Malu Sanghoi (near Graveyard/Kassi) (PCC 8325 cft, Drain 1780 rft) (Rs.3.000 M) Construction of PCC Street / Drain in Village Toor (from Main street towards Jamia Masjid), UC Sanghoi, Tehsil Jhelum (PCC 5537cft, Drain 3038 rft) (Rs.2.500 M)	PHED	5.500	5.500	0.070	1%	20%	Work in progress.
9	Construction of PCC Street / Drain Iqbal Town, Dhoke Firdous (from Main Street to Norani Masjid) Ward No.1, Jhelum City (Drain 2180 rft, PCC 7181 cft)	PHED	2.500	2.500	1.767	71%	80%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
10	Construction of PCC Streets / Drain / RCC Sewer in Dhoke Jumma, Ward No 11, (Near Fezan-e-Madina) Jhelum City (PCC 5092 cft, Drain 1085 rft, RCC Sewer 15" dia 450 rft)	PHED	2.500	2.500	1.277	51%	65%	Work in progress.
11	Construction of PCC in Streets in Bilal Town, Ward No 2, Mohallah Shah pur (From House of Sufi Liaqat Lai to House of Muhammad Jamil Tehsil Jhelum (PCC 9188 cft)	PHED	2.500	2.500	2.076	83%	90%	Work in progress.
12	Construction of PCC Streets / RCC Sewer in Mohallah Islampura, Dhok Jeven (Ward No.31), (from Muslim Girls High School to House of M.Waseem Tehsil Jhelum (PCC 6660 cft, RCC Sewer 12" dia 330 rft)	PHED	2.500	2.500	2.391	96%	100%	Scheme completed.
13	Construction of PCC Streets / Drain in Hassan Abad, Ward No 36, (From Tariq Street to house Fahad Hussain) Tehsil Jhelum. (PCC 6604 cft, Drain 2150 rft)	PHED	2.500	2.500	1.088	44%	60%	Work in progress.
14	Construction of PCC Streets from Main road to Al-Markiz Road near Barkat Milk Shop, Ward No 7 Tehsil Jhelum. (PCC 8733 cft)	PHED	2.500	2.500	2.444	98%	100%	Scheme completed.
Total (PP-26)			49.700	49.700	32.675	66%	68%	
PP-27								

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
1	Construction of PCC Streets / Drains village Dewan pur, Burj Ahmed Khan, UC Chak Shadi, Tehsil PD Khan. (PCC 6337 cft, Drain 545 rft)	LG&CD	2.500	2.500	0.246	10%	40%	Work in progress.
2	Construction of PCC Streets / Drains village Dharyala Jalap (from Main Chowk Gharibwal to H/O Faiz Muhammad & near H/O Ch. Safdar) (Drain 6985 rft, PCC 13018 cft) (Rs.6.000 M) Construction of PCC Streets / Drains in village Chak Hameed & Nawan Lok (from H/O Abdul Raouf, Zahoor Hussain near Masjid) (Drain 2920 rft, PCC 5309 cft) (Rs.2.500 M) Construction of PCC Streets in village Kothian (from link road to H/O Haji Iftikhar), UC Dharyala Jalap, Tehsil PD Khan (PCC 3333 cft) (Rs.1.000 M)	PHED	9.500	9.500	2.941	31%	45%	Work in progress.
3	Construction of PCC Streets / Drains village Doulatpur (from Link Street on village road & Peer Chak to Gharibwal Road), UC Doulatpur, Tehsil PD Khan (PCC 7217 cft, Drain 545 rft)	LG&CD	2.500	2.500	0.406	16%	25%	Work in progress.
4	Construction of PCC Street / Drain village Golpur (from H/O M. Rafiq, Nazar, Bilal Yousaf, Arshad to Masjid Bilal Chowk), UC Golpur, Tehsil PD Khan. (PCC 6820 cft, Drain 900 rft)	LG&CD	2.500	2.500	-	0%	10%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
5	Construction of PCC Streets / Drains in village Dhudhi Phaphra West (from H/O Niaz to H/O Muhammad Shoukat), UC Gujjar, Tehsil PD Khan (Drain 2705 rft, PCC 14474 cft)	PHED	4.946	4.946	3.838	78%	85%	Work in progress.
6	Construction of PCC Streets / Drains village Kot Peerowala Sharki / Gharbi, (from Saleh Mohammad Tarrar to Omer Hayyat, Qasim Shah to Aslam Tarrar), Kot Noona wala (House of Jaffer to Main road) (Drain 1870 rft, PCC 11809 cft) (Rs.4.000 M) Construction of PCC Streets / Drains village Haranpur West (from H/O Saraj to H/O Nawaz), UC Haranpur, Tehsil PD Khan (Drain 3370 rft, PCC 4658 cft) (Rs.2.500 M)	PHED	6.500	6.500	5.370	83%	90%	Work in progress.
7	Construction of PCC Streets in village Jalalpur Sharif South (from H/O Ahmad, Muhammad Inayat, Farooq to Al-Kamal School, H/O Raja Manzal to H/O Zafar Bhatti), UC Jalalpur Sharif, Tehsil PD Khan (PCC 5563 cft)	LG&CD	2.500	2.500	-	0%	15%	Work in progress.
8	Construction of PCC Street / Drain Mohallah Iltaf Shah Khewra, Tehsil P.D.Khan (PCC 16606 cft, Drain 430 rft)	LG&CD	5.000	5.000	2.817	56%	70%	Work in progress.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
9	Construction of PCC Street / Drain from H/O M. Nawaz to Chowk Khawajgan, MC Pind Dadan Khan (PCC 8930 cft, Drain 4000 rft)	LG&CD	4.394	4.394	0.420	10%	30%	Work in progress.
10	Construction of PCC Path Dera Dr. Muhammad Zaman Dakhli Karimpur to Main PD Khan, UC Khotian, Tehsil PD Khan. (PCC 5310 cft) (Rs.1.400 M)	LG&CD	1.400	1.400	1.267	91%	100%	Scheme completed.
11	Construction of PCC Streets / Drains & Nullah village Pindi Said Pur South, near Masjid Sadique-a-akbar UC Pindi Said Pur, Tehsil PD Khan (PCC 5204 cft, Drain 1185 rft, Nullah 1055 rft)	LG&CD	2.500	2.500	0.844	34%	45%	Work in progress.
12	Construction of PCC Streets / Drains village Bhelowal, Saroba (from H/O Noor Shah Azam to H/O M. Asfar & H/O Mushtaq to H/O Fazal Gujjar), UC Toba, Tehsil PD Khan. (PCC 6747 cft, Drain 1562 rft)	PHED	2.500	2.500	0.259	10%	35%	Work in progress.
13	Provision of Electricity Dera Ch. Nazar Muhammad S/O Saif Ali (Rs.0.820 M) Provision of Electricity Dera Haji Muhammad Riaz & Haji Allah Yar (Rs.0.800 M) Provision of Electricity Dera Haji Haq Nawaz, Village Toba, UC Toba, Tehsil PD Khan (Rs.0.890 M)	IESCO	2.510	2.510	2.510	100%	20%	Funds Transferred to IESCO.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
14	Provision of Electricity Dera Jaat Ch. Nowsherwan Maswal Village Lillah Bhera, Tehsil PD Khan	IESCO	0.750	0.750	0.750	100%	20%	Funds Transferred to IESCO.
	Total (PP-27)		50.000	50.000	21.668	43%	45%	
79	GRAND TOTAL (PM's SDGs)		299.700	299.700	119.172	40%	39%	