

**CM's DISTRICT DEVELOPMENT PACKAGE (2016-17)**  
**(Scheme-Wise Detail)**  
**Progress upto 30.06.2017**

Funds Released by FD on 17-Apr-2017: Rs.124.250 Million

Funds Released by FD on 22-Apr-2017: Rs.88.250 Million

(Proforma A)

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
	<b>NA-62</b>						0	
1	Construction of PCC Street at Chak Akka, Ward No.6, UC Mudukalas, (PCC Street 9270Cft), Tehsil Dina	LG&CD	2.500	2.500	2.339	94%	100%	Scheme completed.
2	Construction of PCC Path in village Basawa to Chakiam, UC Khukha, (PCC Path 9270Cft), Tehsil Dina	LG&CD	3.000	3.000	0.714	24%	30%	Work in progress
3	Construction of PCC Streets / Drains in village Janjil, Ward No.2, UC Janjil, (PCC Street 4204Cft, Drain 4026Rft), Tehsil Dina	LG&CD	2.500	2.500	1.790	72%	80%	Work in progress
4	Construction of PCC Streets / Drains at village Kolpur, Chountra, Chak-Khasa etc. UC Chak-Khasa, (PCC Street 8103Cft, Drain 1100Rft), (Rs.2.000 M) Construction of PCC Streets / Drains in village Kala Deo, UC Chak-Khasa, (PCC Street 6426Cft, Drain 1573Rft), Tehsil Jhelum (Rs.2.500 M)	LG&CD	4.500	4.500	-	0%	20%	Work in progress
5	Construction of PCC Streets / Drains at village Dani Dhera, UC Jajjal, (PCC Street 8001Cft, Drain 1429Rft), Tehsil Dina	LG&CD	2.500	2.500	-	0%	50%	Work in progress

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
6	Construction of PCC Path & Sewerage in Village Daiwal, Ward N. 6, UC Phulray Syedan, (PCC Path 500Cft, Drain 8485Rft), Tehsil Sohawa (Rs.2.500 M) Construction of PCC Path & Sewerage in village Pari Derweza, Ward No.3, UC Phulray Syedan, (PCC Path 500.44Cft, Drain 2485Rft), Tehsil Sohawa (Rs2.500 M)	LG&CD	5.000	5.000	2.494	50%	80%	Work in progress
7	Construction of PCC Road / Drains at Dhoke Sahi, UC Ladhar, (PCC Road 6312Cft, Drain 1567Rft), Tehsil Dina	LG&CD	2.500	2.500	1.615	65%	80%	Work in progress
8	Construction of PCC Path & Nullah at Village Potha, UC Kohali, (PCC Path 7785Cft, Drain 200Rft), Tehsil Sohawa	LG&CD	2.500	2.500	0.372	15%	35%	Work in progress
<b>Total (NA-62)</b>			<b>25.000</b>	<b>25.000</b>	<b>9.324</b>	<b>37%</b>	<b>59%</b>	
<b>PP-24</b>								
1	Rehabilitation of Road from UC Office to village Fathapur, UC Kohali, (9090Rft), Tehsil Sohawa	LG&CD	6.000	6.000	2.496	42%	50%	Work in progress
2	Rehabilitation/Construction of Link Road Samhal (1.5KM), Tehsil Sohawa	LG&CD	3.032	3.032	1.422	47%	50%	Work in progress
3	Construction of PCC Streets / Drains, Protection Wall of Pond and Boundary Wall of Graveyard with gate & gate pillars in village Lehri, UC Lehri, (PCC Street 659 Cft, Drain 503 Rft, B/Wall 318 Rft, P/Wall 32 Rft), (Rs.1.000 M) Construction of PCC Streets / Drains in village Lehri (H/O Adil Aziz to H/O Khawar), UC Lehri, Tehsil Sohawa (Rs.0.500 M)	LG&CD	1.500	1.500	1.309	87%	95%	Work in progress

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
4	Construction of PCC Path / Drains Lumbardar Khaliq wala Bangala and Boundary Wall (320 rft) Graveyard in Village Ratli, UC Lehri, (PCC Path 1444Cft, Drain 258Rft), (Rs.1.152 M) Construction of PCC Path in village Kund Malika wala & Streets / Drains Haji iltaf Shah wali in village Umral, UC Lehri, (PCC Path 4429Cft, Drain 245Rft), Tehsil Sohawa (Rs.0.816 M)	LG&CD	1.968	1.968	0.230	12%	75%	Work in progress
<b>Total (PP-24)</b>			<b>12.500</b>	<b>12.500</b>	<b>5.457</b>	<b>44%</b>	<b>68%</b>	
<b>PP-25</b>								
1	Construction of PCC Streets / Drain in Village Chak Jamal, UC Chak Jamal (Saeed Ahmed to Dr. Waheed, Sharik to Ejaz Dar, Ch Sadiq to Abid), (PCC Street 1376Cft, Drain 300Rft), Tehsil Jhelum	PHED	0.500	0.500	0.424	85%	100%	Scheme completed with saving.
2	Construction of PCC Path from Chak Jamal Road to Mona Pind upto Railway Line, UC Chak Jamal, (PCC Path 7407Cft), Tehsil Jhelum	PHED	2.000	2.000	1.463	73%	100%	Scheme completed with saving.
3	Construction of PCC Streets / Drains in Chak Abdul Khaliq (From H/O Zafar Shah to Syed Jaffar Shah) UC Madukalas, (PCC Street 1068Cft, Drain 1370Rft) Tehsil Dina	PHED	0.700	0.700	0.616	88%	100%	Scheme completed with saving.
4	Construction of PCC Streets / Drains in Village Old Mehta (From Rohtas Dina Road to H/O Ghulam Mustafa, H/O Mazhar Iqbal to H/O Naseer Ahmed), UC Ghar Mahal, (PCC Street 774Cft, Drain 1330Rft), Tehsil Dina	PHED	0.600	0.600	0.405	68%	100%	Scheme completed with saving.
5	Construction of Storm Water Channel in Bagh Adda / Rajo Pindi (From Rajo Pindi to Nullah Ghan), UC Ghar Mahal, (325Rft), Tehsil Dina	PHED	0.500	0.500	0.413	83%	100%	Scheme completed with saving.

Name of District: **Jhelum**

(Rs. in Million)

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
6	Construction of PCC Streets / Drains in village Kalri Matial (from H/O Master M. Aslam to H/O Khushi Muhammad, H/O Raja Shahid), UC Ghar Mahal, (PCC Street 1128Cft, Drain 595Rft), Tehsil Dina	PHED	0.500	0.500	0.407	81%	100%	Scheme completed with saving.
7	Construction of PCC Streets / Drains in Dhoke Fazal Shah (from H/O Mistri Munnaf to Ch. Suleman & H/O Dr, Hayadat-ullah), UC Ghar Mahal, (PCC Street 795Cft, Drain 950Rft), Tehsil Dina	PHED	0.500	0.500	0.331	66%	100%	Scheme completed with saving.
8	Construction of PCC Streets / Drains in Dhoke Mohka (Near GGPS to H/O Abdul Rehman & Khalid Gujjar), UC Ghar Mahal, (PCC Street 1485Cft, Drain 390Rft), Tehsil Dina	PHED	0.500	0.500	0.462	92%	100%	Scheme completed with saving.
9	Construction of PCC Streets in village Tamma Ajaib (from Madina Masjid to H/O Malik M. Ayoub), UC Ghar Mahal, (PCC Street 3920Cft), Tehsil Dina	PHED	1.000	1.000	0.864	86%	100%	Scheme completed with saving.
10	Construction of PCC Main Path / R.C.C Sewer for Village Fazail Pur (from H/O Tariq to Malik Asghar/ Doctor Akhtar Late), UC Boken, (PCC Path 6024Cft, RCC Sewer 12" Dia 1850Rft), Tehsil Jhelum	PHED	3.000	3.000	2.344	78%	100%	Scheme completed with saving.
11	Construction of PCC Streets / Drains for Village Barala UC Mughalabad (Haji Mohammad Akram to H/O M.Shoukat, H/O Liaqat Ali to Hawaldar Allah Ditta), (PCC Street 4732Cft, Drain 2290Rft), Tehsil Dina	PHED	2.000	2.000	1.615	81%	100%	Scheme completed with saving.
12	Construction of PCC Streets / Drains & R.C.C Sewer in Village Dhanyala UC Dhanyala (Mohammad Din Councilor Main Street from Graveyard upto Kass, H/O Ahmed Ali to Laiqat), (PCC Street 6286Cft, RCC Sewer 12" Dia 250Rft, Drain 450RFT), Tehsil Dina	PHED	2.000	2.000	1.721	86%	100%	Scheme completed with saving.

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
13	Construction of PCC Streets in Kala Gujran, Ward No. 26 (from H/O M. Afzal Phalwan street, Fazal Ellahi street & Bhatti PCO street), (PCC Street 8330Cft), Tehsil Jhelum	PHED	2.000	2.000	1.504	75%	100%	Scheme completed with saving.
14	Construction of PCC Streets / Drains in Jada Ward No. 26 (shop Haji Saeed to Sajid Amin street, H/O Ch Nazir to Ch Zaffar, Ch Fida Hussain street, H/O Zaffar to H/O Zakria & M.Khan street), (PCC Street 5492Cft, Drain 2870Rft), Tehsil Jhelum	PHED	2.500	2.500	0.444	18%	100%	Scheme completed with saving.
15	Construction of PCC Streets / Drains in village Maldev (from H/O Subedar M. Iqbal to H/O Haji Allah Ditta, H/O Raja Maqsood) UC Badlot, (PCC Street 2070Cft, Drain 1640Rft), Tehsil Dina	PHED	1.000	1.000	0.667	67%	100%	Scheme completed with saving.
16	Construction of PCC in Streets/ Darin & Nullah in village Joian (H/O Ghulam Hussain to M. Iqbal Nullah from Dera Asif to Chak Doulat Road), UC Mughalabad, (PCC Street 1724Cft, Drain 450Rft, Nullah 1 ½' x 1 ½' 450Rft), Tehsil Dina	PHED	1.000	1.000	0.736	74%	100%	Scheme completed with saving.
17	Construction of PCC Streets / Drains in village Chakyam (from H/O M. Aslam to Kass) UC Khukha, (PCC Street 1950Cft, Drain 400Rft), Tehsil Dina	PHED	0.700	0.700	0.584	83%	100%	Scheme completed with saving.
18	Construction of PCC / Drain Main Kharala Road (Near H/O Ch Shoukat to Haji M.Arif & Nawab Ali Khan street ), UC Chak Khasa, (PCC Street 5310Cft, Drain 140Rft), Tehsil Jhelum	PHED	1.500	1.500	1.170	78%	100%	Scheme completed with saving.
19	Construction of PCC Streets / Drain in Village Raji Pur and Chak Khasa (Ch Fiyaz, Khan Tahir Councilor Street to Raja Subah Sadiq, Raja Nawaz street), UC Chak Khasa, (PCC Street 1412Cft, Drain 120Rft), Tehsil Jhelum	PHED	0.500	0.500	0.433	87%	100%	Scheme completed with saving.

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
20	Construction of Boundary wall (2176 Rft) with Gate & Gate pillars & 02 Room (16x12) with veranda of Dispensary Kotyam, UC Khokha, Tehsil Dina	Buildings	2.000	2.000	1.485	74%	80%	Work in progress
<b>Total (PP-25)</b>			<b>25.000</b>	<b>25.000</b>	<b>18.088</b>	<b>72%</b>	<b>99%</b>	
<b>PP-26</b>								
1	Construction of PCC Streets / Drains in Ward No.23, Kala Gujran , (PCC Street 11509Cft, Drain 163Rft),Jhelum City (Rs.3.500 M) Construction of PCC Streets / Drains in Ward No.26, kala Gujran, (PCC Street 2623Cft, Drain 1367Rft), Jhelum city (Rs.1.500 M)	LG&CD	5.000	5.000	3.079	62%	95%	Work in progress
2	Construction of PCC Streets / Drains & Sewerage in Ward No.34, Jada Mohallah Chaudhrain, (PCC Street 3626Cft, Drain 600Rft & Sewer 1 ¼' Dia 368Rft, 1'Dia 600Rft),Jhelum City (Rs.2.000 M) Construction of PCC Streets in Jada Ward No.35, (PCC Street 5611Cft), Jhelum City (Rs.1.500 M)	LG&CD	3.500	3.500	1.835	52%	85%	Work in progress
3	Construction of PCC Streets / Drains in Jada Ward No.21, Mohallah Makdhomabad (PCC Street 4184Cft, Drain 1519Rft), Jhelum City (Rs.2.00 M) Construction of PCC Streets & Sewerage in Ward No.19, Mujahad and Service Road Near Pull, (PCC Street 4819Cft, Sewer 321Rft), Jhelum City (Rs.2.000 M)	LG&CD	4.000	4.000	1.222	31%	60%	Work in progress

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
4	Construction of PCC Streets in Bilal Town (Gali Dilshad Wali) Ward No.2, (Street 2039 Cft), Jhelum City (Rs.0.659 M) Construction of PCC Streets / Drains Bilal Town, Sikandar Town, Ward No.3 (Street 5717 Cft, Drain 1200 Rft), Jhelum City (Rs.2.000 M)	LG&CD	2.659	2.659	1.056	40%	65%	Work in progress
5	Construction of PCC Streets & Sewerage Mohallah Crump Market, Ward No.18 (PCC Street 3520Cft, Sewer 1 ¼'Dia 260Rft ), Jhelum City	LG&CD	2.000	2.000	1.721	86%	100%	Scheme completed.
6	Construction of PCC Streets / Drains in Ward No.17, Machine Mohallah No.1 (Main road Railway Hospital), (PCC Street 7354Cft, Drain 1519Rft), Jhelum City	LG&CD	2.000	2.000	1.287	64%	75%	Work in progress
7	Construction of PCC Streets in Ward No.15 MM No.1 (PCC Street 5937 Cft), Jhelum City (Rs.1.500 M) Construction of PCC Streets / Drains in Ward No.13 Manzoor Mughal, Butt Street Machine Mohallah No.3 (Street 2985 Cft, Drain 471 Rft), Jhelum City (Rs.1.500 M) Construction of PCC Streets / Drains in Ward No.14 (Street 3770 Cft, Drain 1180 Rft), Jhelum city (Rs.1.500 M)	LG&CD	4.500	4.500	2.322	52%	60%	Work in progress
8	Construction of PCC Streets & Sewerage in Ward No.16 Mohallah Jubli Ghot & Shanti Nagar (PCC Street 2100Cft, Sewer 1 ½'Dia 1128Rft), Jhelum City	LG&CD	2.000	2.000	0.554	28%	40%	Work in progress
9	Construction of PCC Streets / Drains in Ward No.11, Dhoke Juma ,Apwa School & Christain colony (PCC Street 6622Cft, Drain 2180Rft), Jhelum City	LG&CD	2.500	2.500	2.432	97%	100%	Scheme completed.

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
10	Construction of PCC Streets / Drains in Ward No.12 Sadat Colony (PCC Street 4015Cft, Drain 100Rft), Jhelum City (Rs.1.500 M) Construction of PCC Streets / Drains in Ward No.12 Christian Colony at Dhoke Juma MM No.1 (PCC Street 3286Cft, Drain 1020Rft), Jhelum City (Rs.1.500 M)	LG&CD	3.000	3.000	1.316	44%	65%	Work in progress
11	Construction of PCC Streets & Sewerage in Ward No.32 Mohallah Islamia High School (street Sufi Aslam wali), Sultan Pura (PCC Street 4911Cft, Sewer 1½Dia 96Rft ), Jhelum City (Rs.1.500 M) Construction of PCC Streets / Drains in Ward No.31, Mohallah Chastian (H/O M. Iqbal to H/O Master Aziz) (PCC Street 4241Cft, Drain 1177Rft), Jhelum City (Rs.1.500 M) Construction of PCC Streets / Drains in front of Bismillah Marrige Hall Street (from Main Road to Graveyard) Muhammadi Chowk, (PCC Street 2233Cft, Drain 76Rft), Jhelum City (Rs.0.700 M)	LG&CD	3.700	3.700	1.500	41%	50%	Work in progress
12	Construction of PCC Streets / Drains in Mohallah Peeraghab (link street from H/O Aslam to H/O farooq), Jajua Colony (from H/O Ch. Abid Hasnat to H/O Sajjad Ahmad) Ward No.6, (PCC street 3498Cft, Drain 1315Rft), Jhelum	LG&CD	1.500	1.500	-	0%	20%	Work in progress
13	Construction of PCC Streets / Drains in West Colony, (Raja Ijaz to Afzal Janjua), (PCC street 7047Cft, Drain 1427Rft), Jhelum City (Rs.2.600 M) Construction of PCC Streets / Drains in Jamil Town, Ward No.36, (PCC street 1191Cft, Drain 352Rft), Jhelum (Rs.0.500 M)	LG&CD	3.100	3.100	2.138	69%	100%	Scheme completed.



Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
14	Construction of PCC Streets / Drains in Village Chak Buddo, UC Gharmala, (PCC street 3937Cft, Drain 2605Rft), Tehsil Jhelum	LG&CD	2.000	2.000	1.229	61%	85%	Work in progress
15	Construction of PCC Streets / Drains at village Dhoke Jumma (Haji Sultan), UC Naka Khurd, (PCC street 1682 Cft, Drain 1651 Rft), (Rs.0.980 M) Construction of PCC Main Path & Nullah from Dhoke Shadi chowk to Dhok Chechi (H/O Hanif), UC Nakka Khurd, (Drain 419 Rft & Nullah 1242 Rft), Tehsil Jhelum (Rs.6.861 M)	LG&CD	7.841	7.841	3.669	47%	50%	Work in progress
16	Construction of PCC Streets / Drains in village Nikka Nakka (Malik Abbas wali Gali), UC Nakka Khurd, (PCC street 3433Cft, Drain 3286Rft), (Rs.2.000 M) Construction of PCC Streets / Drains at Village Noor Pur (street Nazir Jutt wali), UC Nakka Khurd, (PCC street 2598Cft, Drain 2430Rft), Tehsil Jhelum (Rs.1.000 M)	LG&CD	3.000	3.000	-	0%	10%	Work in progress
17	Construction of PCC Streets / Drains in village Nograan (Ishfaq Counselor, Allah Dita Wali) , UC Kotla Faqir, (PCC street 3194Cft, Drain 1308Rft), (Rs.1.400 M) Construction of PCC Streets / Drains in village Bhimbhar, UC Kotla Faqir, (PCC street 3682Cft, Drain 2843Rft), (Rs.2.000 M)	LG&CD	3.400	3.400	-	0%	20%	Work in progress
18	Construction of PCC Path / Drains Main Karimpur Road to Jamia Masjid Madni new abadi Kareem pur, Fazal Karim road, (Ward No.29, 30), (PCC street 17721Cft, Drain 350Rft), Tehsil Jhelum.	LG&CD	5.000	5.000	4.783	96%	100%	Scheme completed.

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
19	Construction of PCC Streets / Drains Aarsal Town (Main Road to H/O Mirza Haroon to Ufone Street), UC Kotla Faqeer, (PCC street 5931Cft, Drain 1340Rft), Tehsil Jhelum.	LG&CD	1.800	1.800	1.672	93%	100%	Scheme completed.
20	Construction of PCC Streets / Drains & Nullah at Village Nakki UC Darapur, (PCC street 1419Cft, Drain 60Rft & Nullah 1343Rft), (Rs.2.000 M) Construction of PCC Streets / Drains & Nullah at Village Bajwala (Raja Laique), UC Nakka Khurd, (PCC street 1127Cft, Drain 121Rft & Nullah 1827Rft). (Rs.2.000 M)	LG&CD	4.000	4.000	-	0%	30%	Work in progress
21	Construction of PCC Streets in Village Naka Kalan Darbar Wali gali, UC Nakkah Khurd, (PCC street 3848Cft), Tehsil Jhelum (Rs.1.000 M)	LG&CD	1.000	1.000	0.888	89%	100%	Scheme completed.
22	Construction of PCC Streets / Drains in village Baga (Raja Khurram Counsler), UC Kotla Faqir, (PCC street 5935Cft, Drain 1100Rft),	LG&CD	2.000	2.000	1.968	98%	100%	Scheme completed.
23	Construction of PCC Streets / Drains in village Saeela, Mohallah Kalara & Bagh Mohallah near Derar Baba Masoom Badshah, UC Kotla Faqir, (PCC street 6603Cft, Drain 1340Rft), Tehsil Jhelum	LG&CD	2.000	2.000	1.863	93%	100%	Scheme completed.
24	Construction of PCC Street Dera Malik Manzoor hussain Main Road Village Kot Baseera, U.C Sanghoi, (PCC street 12717Cft), Tehsil Jhelum	LG&CD	3.500	3.500	-	0%	10%	Work in progress
<b>Total (PP-26)</b>			<b>75.000</b>	<b>75.000</b>	<b>36.534</b>	<b>49%</b>	<b>68%</b>	
<b>PP-27</b>								

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
1	Construction of PCC Streets in village Kareem Pur (from H/O M Hanif to Jamia Masjid, H/O Lal Jut to Raja Nasir) UC Chak Shadi, (PCC street 3410Cft), Tehsil PD Khan	PHED	1.000	1.000	1.000	100%	100%	<b>Scheme completed with saving.</b>
2	Construction of PCC Streets in village Mandhar (from main road to Darbar Shah Sharif), , UC Ahmadabad, Tehsil PD Khan (PCC 8250 cft)	PHED	2.500	2.500	2.436	97%	100%	Scheme completed with saving.
3	Construction of PCC Streets Streets / Drains & Sullage Carrier in village Chak Daniyal (from H/O Ghulam Rasool to H/O Arshad, H/O Raja Mehmood, H/O Bashir Ahmed to Link Road), UC Doulatpur, (PCC Street 2574Cft, Drain 600Rft & Sullage Carrier 2'x2' 1112Rft), Tehsil PD Khan	PHED	2.500	2.500	2.160	86%	100%	Scheme completed with saving.
4	Construction of PCC Streets / Drains in Village Gharibwal (from H/O Imran Bhatti to Graveyard), UC Sauwal, Tehsil PD Khan (Drain Type-II 1035 rft, PCC 7245 cft) (Rs.2.500 M)	PHED	2.500	2.500	2.355	94%	100%	Scheme completed with saving.
5	Construction of PCC Streets / Drains in village Dhoke Noora (Primary School to Main Road, H/O Gul H/O Ali Muhammad to Main Road), UC Ahmadabad, (PCC Street 6227Cft, Drain 875Rft), Tehsil PD Khan	PHED	2.000	2.000	1.777	89%	100%	Scheme completed with saving.
6	Construction of PCC Streets / Drains in village Usma (From H/O M.Afzal to Hafiz Nazeer & Street Masjid Anwar-a-Madina), UC Haran Pur, (PCC Street 3954Cft, Drain 1240Rft), Tehsil PD Khan	PHED	1.500	1.500	1.272	85%	100%	Scheme completed with saving.

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
7	Construction of PCC Streets / Drains in village Kaslian (GGES to Main road, H/O M. Boota to Main Street to Mirza Ashraf, Mirza Meer, Mirza Ashraf to H/O M.Azam to Habib Cable Network, H/O Faiz Ahmed to Masjid, H/O Habib to Boota, from H/O Mirza Khalid to H/O Mirza Asif, Haji Nawaz to Mirza Ashraf), UC Gujjar, (PCC Street 4343Cft, Drain 1915Rft & R/Wall 500Rft), Tehsil PD Khan	PHED	3.000	3.000	2.614	87%	100%	Scheme completed with saving.
8	Construction of PCC Streets / Drains in village Natich (from H/O Muhammad Baksh, to H/O Nazar to H/O of Muhammad Ali), UC Gujjar, (PCC Street 4198Cft, Drain 650Rft), Tehsil PD Khan	PHED	1.400	1.400	1.307	93%	100%	Scheme completed with saving.
9	Construction of PCC Streets in village Jotana (Main Road to Chishti House), UC Sauwal, (PCC Street 9120Cft), Tehsil PD Khan	PHED	2.500	2.500	2.287	91%	100%	Scheme completed with saving.
10	Construction of PCC Streets in village Jotana (Link Factory Road to H/O Captin M Ayub), UC Sauwal, (PCC Street 9120Cft), Tehsil PD Khan	PHED	2.500	2.500	2.205	88%	100%	Scheme completed with saving.
11	Construction of PCC Streets / Drains in village Khewra(H/O Nawab Khan to Faith Muhammad, H/O Zafar to Ashiq Hussain,H/O Mirza Aslam to Health Centre), UC Khewra, (PCC Street 7715Cft, Drain 780Rft), Tehsil PD Khan	PHED	2.500	2.500	2.207	88%	100%	Scheme completed with saving.

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
12	Construction of PCC Streets / Drains in village Khewra (Rehan Colony,H/O Shabbir Minhas to Ali Muhammad, H/O Javed to Akram, Islam Gunj Ward No 6, Chairman MC Khewra Faisal Abbas Street & H/O Fazal Hussain to Malik Zahoor), UC Khewra, (PCC Street 8996Cft, Drain 2525Rft & Sullage Carrier 2'x2' 100 Rft), Tehsil PD Khan	PHED	3.500	3.500	3.223	92%	100%	Scheme completed with saving.
13	Construction of PCC Streets / Drains in village Khewanwala (H/O Muhammad Ashraf to M. Sher H/O Mujahid to Safdar, from H/O Akram to GBS to H/O Safdar to H/O Majid & H/O Azam to Pond), UC Pindi Saidpur, (PCC Street 4320Cft, Drain 2460Rft), (2.000 Million) Construction of PCC Streets / Drains in village Syedanwala (H/O Sajid Shah to Mukhtar Shah & H/O Sabir Shah), UC Pindi Saidpur, (PCC Street 2557Cft, Drain 885Rft), Tehsil PD Khan (1.000 Million)	PHED	3.000	3.000	2.754	92%	100%	Scheme completed with saving.
14	Construction of Sullage Carrier in village Jalal Pur (Main Road to GGS), UC JalalPur Sharif, (Size 2'x2' 1050Rft), Tehsil PD Khan	PHED	1.500	1.500	1.474	98%	100%	Scheme completed with saving.
15	Construction of PCC Streets / Drains in village Kora (from H/O of Syed Hassan Ameer to Darbar Sarwar Shah, Ashraf Street), UC Golpur, (PCC Street 6473Cft, Drain 2127Rft), Tehsil PD Khan	PHED	2.500	2.500	2.307	92%	100%	Scheme completed with saving.

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
16	Construction of PCC Streets / Drains in village Sahotra (from street Raja Manzoor to Main Road GBPS street to H/O Ramzan to street Gulzar & H/O Ramzan to H/O Ayuob) UC Golpur, (PCC Street 3122Cft, Drain 1997Rft), Tehsil PD Khan (Rs.1.500 Million) Providing / Laying Distribution System of Dera Jaat Pithar Kallan near Athar (4"Dia PVC Pipe 3450Rft, 3"Dia PVC Pipe1800Rft) UC Golpur, Tehsil PD Khan (Rs.1.000 Million)	PHED	2.500	2.500	2.408	96%	100%	Scheme completed with saving.
17	Construction of PCC Streets in village Azampur (Graveyard to H/O Abbas Khan),UC Dharyala Jalip, (PCC Street 8712Cft), UC Dharyala Jalip, (Size 222Rft), Tehsil PD Khan	PHED	2.500	2.500	2.191	88%	100%	Scheme completed with saving.
18	Construction of PCC Streets / Drains in village Lilla Bharwana (from H/O Haji Allah Ditta to GBS & H/O Peer Matloob Sab to H/O Sajid), UC Lilla Sharif, (PCC Street 2978Cft, Drain 510Rft) Tehsil PD Khan	PHED	1.000	1.000	0.972	97%	100%	Scheme completed with saving.
19	Construction of RCC Sewer Line in village Lilla Bhera to Lillah Bharwana & Construction of PCC Street (Peer Matloob Street), UC Lilla, (9"Dia 240Rft, 18"Dia 1344Rft, PCC Street 2030Cft, Drain 1150Rft) Tehsil PD Khan	PHED	4.000	4.000	3.500	88%	100%	Scheme completed with saving.
20	Construction of PCC Streets / Drains in village Karyala (From H/O Dost Muhammad to Masjid Gondal wali & H/O Riaz to village Karyala Jalip), UC Chak Shadi, (Street 4480 Cft, Drain 1080 Rft) Tehsil PD Khan	PHED	0.696	0.696	0.581	83%	100%	Scheme completed with saving.
21	Construction of PCC Streets / Drains in Village Lillah H/O Barkat Shah to Ch. Resham Khan, H/O Mazhar to Haji Sabir, H/O Shabbir to Barkat Shah, UC Lillah, Tehsil P.D.Khan.	PHED	1.852	1.852	1.742	94%	100%	Scheme completed with saving.

Name of District: **Jhelum****(Rs. in Million)**

Sr. No.	Name of Scheme	Executing Agency	Approved Cost	Funds Released	Expdr. till to date	%age Utilization	Physical Progress (%)	Status/ Remarks
22	Construction of PCC Streets / Drains in Village Dhudhi Thall and Jaithal H/O Sabir to link Main Street, H/O Baba Sher to Zarat, H/O Zafar to Hayat, H/O Irfan to Anwar, H/O Arshad to Sabir, H/O Ghulam Haider to M. Khan, H/O Matloob to Havali Muneer Shah, H/O Nazar to link Main Street, H/O Ghanzfar To Naeem, UC Kandwal, Tehsil P.D.Khan.	PHED	2.500	2.500	2.411	96%	100%	Scheme completed with saving.
23	Construction of PCC Streets / Drains in Village Kandwal H/O M Zaman to Pond, H/O Malik Khan to Link Main Street, Main Street to Riaz Roda, H/O Ijaz Mian to Main Street, Ayub to Main Street and Boys High School to House of Iftakhar, UC Kandwal, Tehsil P.D.Khan.	PHED	2.500	2.500	2.437	97%	100%	Scheme completed with saving.
24	Construction of Vented Causeway (200 Rft) link Road Kaniaiwala, Tehsil P.D.Khan	Highways	14.880	14.880	13.931	94%	100%	Scheme completed with saving.
25	Construction of Road from Chak Hameed to Fatehabad (Length:1.0 Km), Tehsil P.D.Khan	Highways	8.172	8.172	7.699	94%	100%	Scheme completed with saving.
	<b>Total (PP-27)</b>		<b>75.000</b>	<b>75.000</b>	<b>69.250</b>	<b>92%</b>	<b>100%</b>	
	<b>GRAND TOTAL (CM's DDP)</b>		<b>212.500</b>	<b>212.500</b>	<b>138.653</b>	<b>65.25%</b>	<b>46%</b>	