

Bi-Weekly Progress Report of CM's DDP 2016-17
Progress upto 30.06.2017

Name of the District:

JHELUM

Funds released by P&DD:

Rs. 212.500 million

(Rs. in million)

Sr.No.	Executing Agency	No. of Schemes	Approved Cost	Tendering Status		Work orders		Utilization	% age	Physical Progress	Remarks
				No.	Amount	No.	Amount				
1	LG&CD	36	112.500	-	-	36	112.500	51.315	46%	66%	09 Schemes completed 27 Work in progress. Rs.61.185 Million are required in FY 2017-18 to complete the schemes.
2	PHED	42	74.948	-	-	42	74.948	64.223	86%	100%	Schemes completed with saving of Rs.10.725 Million.
3	Buildings	1	2.000	-	-	1	2.000	1.485	74%	80%	Work in progress. Rs.0.515 Million are required in FY 2017-18 to complete the scheme.
4	Highways	2	23.052	-	-	2	23.052	21.630	94%	100%	Schemes completed with saving of Rs.1.422 Million.
Total		81	212.500	0	-	81	212.500	138.653	65.25%	86%	